EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drain at Anuragha layout Muniswamappa layout, Sai Nagara-2 and surrounding area in ward no:03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	175.00
4	Name of Contractor	Technical Manager (west)
5	Agreement no	
6	No and date under which work order issued	No BBMP/EE/Ynk.D/W.O/186/2019-20, dt:08/11/2019
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	3.2.2019
9	Date of receipt of application in the Sub Division office	3.2.2019
10	Extension granted if any	30 to BWSSB work and
	I	Covid-19
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	60%
12	Work carried out during 1st extension	40%

Token ... Validity Up to: 25.06.2021

13	Work carries out during 2nd extension	—
14	Time now applied for	570 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Nil.
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	—

Assistant Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Assistant Executive Engineer

CE / 4th Zone

EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drain at Ananthpura layout Muniswamappa layout, Sai Nagara-2 and surrounding area in ward no:03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	175.00
4	Name of Contractor	Technical Manager (west)
5	Agreement no	
6	No and date under which work order issued	No:BBMP/EE/YNK.D/186/2019-20, dt:08-11-2019
7	Time limit orriginally fixed for completion	90 days
8	Date of application by the contractor for granting time exten.., Time Exten..,	16.09.2021.
9	Date of receipt of application in the Sub Division office	16.09.2021.
10	Extension granted if any	
	I	570 days.
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	60%.
12	Work carried out during 1st extension	—
13	Work carries out during 2nd extension	40%.

14	Time now applied for	120 days.
15	Date of recommanding time 2nd extension	16.09.2021.
16	Weather the original application of the contractor is enclosed	yes.
17	Balance of remaining work	— Nil —
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	—

Assistant Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಜ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-106

ಮುಖ್ಯ ಆಯುಕ್ತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ